

## PROCUREMENT PLAN (Textual Part)

**Project information: West Africa Coastal Areas Resilience Investment Project II**

**Implementation agency: CPCU (Central Projects Coordination Unit) - Ministry of Agriculture**

**Date of the Procurement Plan: January 10, 2022**

**Period covered by this Procurement Plan: January 10, 2022 - December 9, 2022**

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used. ***“Not Applicable”***

***Leased Assets*** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. ***“Not Applicable”***

***Procurement of Second Hand Goods*** as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables ***“Not Applicable”***

***Domestic preference*** as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works)**.

Goods: is not applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable for those contracts identified in the Procurement Plan tables

**Hands-on Expanded Implementation Support (HEIS)** as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable. ***“Not Applicable”***

**Other Relevant Procurement Information.**

***None***

**PROCUREMENT PLAN**      **Western and Central Africa : West Africa Coastal Areas Resilience Investment Project 2**

**General Information**

**Country:** Western and Central Africa      **Bank's Approval Date of the Original Procurement Plan:** 2022-01-21  
**Revised Plan Date(s):** (comma delineated, leave blank) 2026-09-13  
**Project ID:** P175525      **GNP Date:** 2025-12-16  
**Project Name:** West Africa Coastal Areas Resilience Investment Project 2  
**Loan / Credit No:** IDA / V4040, IDA / V4160, IDA / E1400, IDA / E1420, IDA / E1410  
**Executing Agency:** Gambia Ministry of Agriculture - Central Projects Coordination Unit

| WORKS                                                                                                                                               |                   |                                                                     |             |                        |                      |                             |                        |                  |                                                                   |                         |                      |                        |                                   |        |                                    |        |                                        |        |                                          |            |                          |        |                                         |        |                                                    |        |                 |            |                     |
|-----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------------------------------------------------------|-------------|------------------------|----------------------|-----------------------------|------------------------|------------------|-------------------------------------------------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|----------------------------------------|--------|------------------------------------------|------------|--------------------------|--------|-----------------------------------------|--------|----------------------------------------------------|--------|-----------------|------------|---------------------|
| Activity Reference No. / Description                                                                                                                | Loan / Credit No. | Component                                                           | Review Type | Method                 | Market Approach      | Procurement Process         | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type                                         | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status         | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |        | Draft Bidding Document / Justification |        | Specific Procurement Notice / Invitation |            | Bidding Documents Issued |        | Proposal Submission / Opening / Minutes |        | Bid Evaluation Report and Recommendation for Award |        | Signed Contract |            | Contract Completion |
|                                                                                                                                                     |                   |                                                                     |             |                        |                      |                             |                        |                  |                                                                   |                         |                      |                        | Planned                           | Actual | Planned                            | Actual | Planned                                | Actual | Planned                                  | Actual     | Planned                  | Actual | Planned                                 | Actual | Planned                                            | Actual |                 |            |                     |
| GM-CPCU-383787-CW-RFQ / Refurbishment of PIU Office Space (Petty works) - Partitioning, Changing Doors, Electrical works, plastering, painting etc. | IDA / E1400       | Component 4 : National Coordination                                 | Post        | Request for Quotations | Limited              | Single Stage - One Envelope | N                      |                  | Request for Quotations (Non Bank-5 PD)                            | 25,000.00               | 0.00                 | Canceled               |                                   |        |                                    |        |                                        |        | 2023-10-07                               |            |                          |        |                                         |        |                                                    |        | 2023-12-02      |            | 2024-05-30          |
| GM-CPCU-383791-CW-RFQ / Petty works for Rain Gauge Installation At 2 Sites Along Kotu Stream                                                        | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Request for Quotations | Limited              | Single Stage - One Envelope | N                      |                  | Request for Quotations (Non Bank-5 PD)                            | 25,000.00               | 0.00                 | Canceled               |                                   |        |                                    |        |                                        |        | 2023-10-07                               |            |                          |        |                                         |        |                                                    |        | 2023-12-02      |            | 2024-05-30          |
| GM-CPCU-421148-CW-RFQ / Petty Works for the installation of the Automatic Rain Gauges (ARGs) and Water Level Recorders (WLRS)                       | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Request for Quotations | Limited - National   | Single Stage - One Envelope | N                      |                  | National Procurement Document - 1 Envelope process (Non Bank-SPD) | 60,000.00               | 0.00                 | Completed              |                                   |        |                                    |        |                                        |        | 2024-04-08                               | 2024-04-04 |                          |        |                                         |        |                                                    |        | 2024-06-03      | 2024-04-19 | 2024-07-02          |
| GM-CPCU-429354-CW-RFQ / Recruitment of a Firm for De-Silting and Cleaning of Solid Waste along the Kotu Stream                                      | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Request for Quotations | Limited - National   | Single Stage - One Envelope | N                      |                  | Request for Quotations (Non Bank-5 PD)                            | 25,000.00               | 0.00                 | Completed              |                                   |        |                                    |        |                                        |        | 2024-05-31                               | 2024-05-15 |                          |        |                                         |        |                                                    |        | 2024-07-26      | 2024-06-03 | 2025-01-22          |
| GM-CPCU-502695-CW-RFQ / Maintenance/ construction of footbridges across the Kotu Stream                                                             | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Request for Quotations | Limited - National   | Single Stage - One Envelope | N                      |                  | National Procurement Document - 1 Envelope process (Non Bank-SPD) | 50,000.00               | 0.00                 | Completed              |                                   |        |                                    |        |                                        |        | 2025-08-09                               | 2025-08-19 |                          |        |                                         |        |                                                    |        | 2025-10-04      | 2025-09-08 | 2026-04-02          |
| GM-CPCU-550170-CW-RFB / Kotu Stream Flood Mitigation Infrastructure Works (Restoration of river profile, cleaning, re-profiling, and/or enlarging)  | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Prior       | Request for Bids       | Open - International | Single Stage - Two Envelope | N                      |                  | Request for Bids - Works (without pre-qualification) SPD          | 24,000,000.00           | 0.00                 | Pending Implementation |                                   |        |                                    |        | 2026-08-31                             |        | 2026-09-08                               |            |                          |        | 2026-11-09                              |        | 2027-03-05                                         |        | 2027-04-28      |            | 2028-02-07          |

| Activity Reference No. / Description                                                                                                                        | Loan / Credit No. | Component                                                           | Review Type | Method                 | Market Approach        | Procurement Process         | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |            | Draft Bidding Document / Justification |            | Specific Procurement Notice / Invitation |        | Bidding Documents Issued |        | Proposal Submission / Opening / Minutes |        | Bid Evaluation Report and Recommendation for Award |            | Signed Contract |            | Contract Completion |  |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------------------------------------------------------|-------------|------------------------|------------------------|-----------------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|------------|----------------------------------------|------------|------------------------------------------|--------|--------------------------|--------|-----------------------------------------|--------|----------------------------------------------------|------------|-----------------|------------|---------------------|--|
|                                                                                                                                                             |                   |                                                                     |             |                        |                        |                             |                        |                         |                      |                | Planned                           | Actual | Planned                            | Actual     | Planned                                | Actual     | Planned                                  | Actual | Planned                  | Actual | Planned                                 | Actual | Planned                                            | Actual     | Planned         | Actual     |                     |  |
| GM-CPCU-385691-GO-RFQ / Procurement of (3) tipping bucket (or similar) rain gauges, with data loggers, and three (3) pressure transducers with data loggers | IDA / V4040       | Component 3: Strengthening National Physical and Social Investments | Post        | Request for Quotations | Limited                | Single Stage - One Envelope | N                      | 20,000.00               | 0.00                 | Canceled       |                                   |        |                                    |            |                                        |            | 2022-03-23                               |        |                          |        |                                         |        |                                                    | 2022-05-18 |                 | 2022-11-14 |                     |  |
| GM-CPCU-287591-GO-DIR / Procurement of Motor Vehicles for the WACA Project.                                                                                 | IDA / V4040       | Component 4: National Coordination                                  | Post        | Direct Selection       | Direct                 |                             | N                      | 200,000.00              | 0.00                 | Canceled       |                                   |        |                                    | 2022-03-30 | 2022-04-21                             | 2022-04-04 |                                          |        |                          |        |                                         |        |                                                    | 2022-05-09 |                 | 2022-11-05 |                     |  |
| GM-CPCU-299494-GO-DIR / Procurement of (3) tipping bucket (or similar) rain gauges, with data loggers, and three (3) pressure transducers with data loggers | IDA / V4040       | Component 3: Strengthening National Physical and Social Investments | Post        | Direct Selection       | Direct                 |                             | N                      | 20,000.00               | 0.00                 | Canceled       |                                   |        |                                    | 2022-06-13 | 2022-06-15                             | 2022-06-18 |                                          |        |                          |        |                                         |        |                                                    | 2022-07-23 |                 | 2023-01-19 |                     |  |
| GM-CPCU-317908-GO-RFB / Procurement of 6 Motor Vehicles for the WACA Project Implementation .                                                               | IDA / V4040       | Component 4 : National Coordination                                 | Post        | Request for Bids       | Limited                | Single Stage - One Envelope | N                      | 200,000.00              | 0.00                 | Canceled       |                                   |        |                                    | 2022-09-28 |                                        | 2022-10-03 |                                          |        | 2022-11-14               |        | 2022-12-14                              |        |                                                    | 2023-01-18 |                 | 2023-07-17 |                     |  |
| GM-CPCU-326586-GO-RFQ / Procurement of furniture and fittings for all the WACA project team and CPCU MOA support team                                       | IDA / V4040       | Component 4 : National Coordination                                 | Post        | Request for Quotations | Limited                | Single Stage - One Envelope | N                      | 40,000.00               | 0.00                 | Signed         |                                   |        |                                    |            |                                        | 2022-11-28 | 2022-11-28                               |        |                          |        |                                         |        |                                                    | 2023-01-23 | 2022-12-20      | 2023-07-22 |                     |  |
| GM-CPCU-326591-GO-RFQ / Procurement of Office Equipment (laptops, printers and so on)                                                                       | IDA / V4040       | Component 4 : National Coordination                                 | Post        | Request for Quotations | Limited                | Single Stage - One Envelope | N                      | 40,000.00               | 0.00                 | Completed      |                                   |        |                                    |            |                                        | 2022-11-28 | 2022-11-29                               |        |                          |        |                                         |        |                                                    | 2023-01-23 | 2022-12-20      | 2023-07-22 | 2022-12-23          |  |
| GM-CPCU-326599-GO-DIR / Procurement of (3) tipping bucket (or similar) rain gauges, with data loggers                                                       | IDA / V4040       | Component 3: Strengthening National Physical and Social Investments | Post        | Direct Selection       | Direct - International |                             | N                      | 10,000.00               | 0.00                 | Completed      |                                   |        | 2022-11-24                         | 2022-11-15 | 2022-11-29                             | 2023-03-02 |                                          |        |                          |        |                                         |        | 2023-01-03                                         | 2023-03-16 | 2023-07-02      | 2023-05-02 |                     |  |
| GM-CPCU-326606-GO-DIR / Procurement of three (3) pressure transducers with data loggers                                                                     | IDA / V4040       | Component 3: Strengthening National Physical and Social Investments | Post        | Direct Selection       | Direct - International |                             | N                      | 10,000.00               | 0.00                 | Completed      |                                   |        | 2022-11-24                         | 2022-11-15 | 2022-11-29                             | 2023-03-02 |                                          |        |                          |        |                                         |        | 2023-01-03                                         | 2023-05-22 | 2023-07-02      | 2023-10-11 |                     |  |
| GM-CPCU-326607-GO-RFQ / Procurement of Motor Vehicles for the WACA Project.                                                                                 | IDA / V4040       | Component 4 : National Coordination                                 | Post        | Request for Quotations | Limited                | Single Stage - One Envelope | N                      | 100,000.00              | 0.00                 | Signed         |                                   |        |                                    |            |                                        | 2022-12-02 | 2023-10-03                               |        |                          |        |                                         |        |                                                    | 2023-01-27 | 2024-01-23      | 2023-07-26 |                     |  |
| GM-CPCU-383786-GO-RFQ / Procurement of Mobile for WACA PIU Staff (Specialists)                                                                              | IDA / E1400       | Component 4 : National Coordination                                 | Post        | Request for Quotations | Limited                | Single Stage - One Envelope | N                      | 10,000.00               | 0.00                 | Completed      |                                   |        |                                    |            |                                        | 2023-09-30 | 2023-09-06                               |        |                          |        |                                         |        |                                                    | 2023-11-25 | 2023-10-06      | 2024-05-23 | 2023-10-13          |  |
| GM-CPCU-388735-GO-RFQ / Office supplies (Provisions) for the PIU (Annual)                                                                                   | IDA / E1400       | Component 4 : National Coordination                                 | Post        | Request for Quotations | Limited                | Single Stage - One Envelope | N                      | 12,000.00               | 0.00                 | Canceled       |                                   |        |                                    |            |                                        | 2023-12-08 |                                          |        |                          |        |                                         |        |                                                    | 2024-02-02 |                 | 2024-07-31 |                     |  |
| GM-CPCU-388737-GO-RFQ / Office stationery and supplies                                                                                                      | IDA / E1400       | Component 4 : National Coordination                                 | Post        | Request for Quotations | Limited                | Single Stage - One Envelope | N                      | 10,000.00               | 0.00                 | Canceled       |                                   |        |                                    |            |                                        | 2023-11-24 |                                          |        |                          |        |                                         |        |                                                    | 2024-01-19 |                 | 2024-07-17 |                     |  |
| GM-CPCU-384150-GO-RFQ / Procurement of PPEs for the Project                                                                                                 | IDA / E1400       | Component 4 : National Coordination                                 | Post        | Request for Quotations | Limited                | Single Stage - One Envelope | N                      | 3,000.00                | 0.00                 | Canceled       |                                   |        |                                    |            |                                        | 2024-07-06 |                                          |        |                          |        |                                         |        |                                                    | 2024-08-31 |                 | 2025-02-27 |                     |  |

|                                                                                                                                                   |             |                                                                     |      |                        |                    |                             |   |  |            |      |           |  |  |  |            |            |            |            |            |            |            |            |            |            |            |            |            |            |            |
|---------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------------------------------------------------------------------|------|------------------------|--------------------|-----------------------------|---|--|------------|------|-----------|--|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| GM-CPCU-384156-GO-RFQ / Procurement of Additional Office IT Equipment : Computer s, Printers for                                                  | IDA / E1400 | Component 4 : National Coordination                                 | Post | Request for Quotations | Limited            | Single Stage - One Envelope | N |  | 10,000.00  | 0.00 | Canceled  |  |  |  |            |            |            | 2024-02-03 |            |            |            |            |            |            |            | 2024-03-30 |            | 2024-09-26 |            |
| GM-CPCU-404503-GO-RFQ / Networking and equipment ( Server, Power back-up) for the accounting software                                             | IDA / E1400 | Component 4 : National Coordination                                 | Post | Request for Quotations | Limited            | Single Stage - One Envelope | N |  | 12,000.00  | 0.00 | Completed |  |  |  |            |            |            | 2024-02-05 | 2024-03-01 |            |            |            |            |            |            | 2024-04-01 | 2024-04-08 | 2024-09-28 | 2024-05-17 |
| GM-CPCU-413043-GO-RFB / Procurement of visibility materials for WACAresP2 project                                                                 | IDA / E1400 | Component 4 : National Coordination                                 | Post | Request for Bids       | Limited - National | Single Stage - One Envelope | N |  | 250,000.00 | 0.00 | Signed    |  |  |  | 2024-03-18 | 2024-04-22 | 2024-03-18 | 2024-04-22 |            |            | 2024-05-27 | 2024-05-15 | 2024-06-26 | 2024-10-03 | 2024-07-31 | 2024-10-03 | 2026-01-22 |            |            |
| GM-CPCU-429365-GO-RFQ / 30 Small Drainage Water Pumping machines for Communities along the Kofu Stream                                            | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Request for Quotations | Limited - National | Single Stage - One Envelope | N |  | 70,000.00  | 0.00 | Completed |  |  |  |            |            | 2024-06-01 | 2024-05-06 |            |            |            |            |            |            | 2024-07-27 | 2024-05-14 | 2025-01-23 | 2024-06-07 |            |
| GM-CPCU-429371-GO-RFQ / 4 Big Industrial Water pumps for NDMA and the councils                                                                    | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Request for Quotations | Limited - National | Single Stage - One Envelope | N |  | 100,000.00 | 0.00 | Signed    |  |  |  |            |            | 2024-06-03 | 2024-06-05 |            |            |            |            |            |            | 2024-07-29 | 2024-06-11 | 2025-01-25 |            |            |
| GM-CPCU-429394-GO-RFQ / Motor vehicle for the National Land Policy development Process                                                            | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Request for Quotations | Limited - National | Single Stage - One Envelope | N |  | 60,000.00  | 0.00 | Signed    |  |  |  |            |            | 2024-06-08 | 2024-08-23 |            |            |            |            |            |            | 2024-08-03 | 2024-10-07 | 2025-01-30 |            |            |
| GM-CPCU-473146-GO-RFB / EPR/EWS Goods                                                                                                             | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Request for Bids       | Open - National    | Single Stage - One Envelope | N |  | 300,000.00 | 0.00 | Canceled  |  |  |  | 2025-08-04 |            | 2025-08-09 |            |            | 2025-09-20 |            | 2025-10-20 |            |            | 2025-11-24 |            | 2026-05-23 |            |            |
| GM-CPCU-473705-GO-RFB / Vehicles (Garbage Trucks, Dump Trucks, Hook Lift & Roll-Off Truck, Side Loader Trucks)                                    | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Request for Bids       | Open - National    | Single Stage - One Envelope | N |  | 250,000.00 | 0.00 | Canceled  |  |  |  | 2025-04-28 |            | 2025-05-03 |            |            | 2025-06-14 |            | 2025-07-14 |            |            | 2025-08-18 |            | 2026-02-14 |            |            |
| GM-CPCU-479568-GO-RFQ / Equipment and Supplies ( Compactors & Balers, Crushers and shredders, Conveyors systems, Tools, PPEs, Liners & bags etc.) | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Request for Quotations | Limited - National | Single Stage - One Envelope | N |  | 50,000.00  | 0.00 | Canceled  |  |  |  |            |            | 2025-05-03 |            |            |            |            |            |            |            | 2025-06-28 |            | 2025-12-25 |            |            |
| GM-CPCU-479582-GO-RFQ / Motor Vehicle for the CPCU-MECCNAR                                                                                        | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Request for Quotations | Limited - National | Single Stage - One Envelope | N |  | 50,000.00  | 0.00 | Completed |  |  |  |            |            | 2025-04-05 | 2025-03-13 |            |            |            |            |            |            | 2025-05-31 | 2025-04-23 | 2025-11-27 | 2025-06-23 |            |
| GM-CPCU-479599-GO-RFQ / IT Equipment (Laptop and Printers) for CPCU-MECCNAR Staff                                                                 | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Request for Quotations | Limited - National | Single Stage - One Envelope | N |  | 6,000.00   | 0.00 | Completed |  |  |  |            |            | 2025-04-05 | 2025-09-08 |            |            |            |            |            |            | 2025-05-31 | 2025-09-16 | 2025-11-27 | 2025-09-29 |            |
| GM-CPCU-499539-GO-RFB / Acquisition of Vehicles/Equipment and Supplies for Municipal Councils (BAC & KMC)                                         | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Request for Bids       | Open - National    | Single Stage - One Envelope | N |  | 300,000.00 | 0.00 | Signed    |  |  |  | 2025-07-31 | 2025-08-15 | 2025-08-05 |            |            | 2025-09-16 | 2025-09-25 | 2025-10-16 | 2025-04-22 | 2025-11-20 | 2026-05-20 | 2026-05-19 | 2026-08-07 |            |            |
| GM-CPCU-509845-GO-RFQ / Equipment and Software for Use by the Department of Community Building of the UTG                                         | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Request for Quotations | Limited - National | Single Stage - One Envelope | N |  | 50,000.00  | 0.00 | Completed |  |  |  |            |            | 2025-10-10 | 2025-09-02 |            |            |            |            |            |            | 2025-12-05 | 2025-11-11 | 2026-06-03 | 2026-01-30 |            |

| NON CONSULTING SERVICES                                                                                                             |                   |                                                                     |             |                        |                        |                             |                        |                         |                      |                      |                                   |        |                                    |        |                                        |            |                                          |            |                          |        |                                         |        |                                                    |        |                 |            |                     |            |            |
|-------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------------------------------------------------------|-------------|------------------------|------------------------|-----------------------------|------------------------|-------------------------|----------------------|----------------------|-----------------------------------|--------|------------------------------------|--------|----------------------------------------|------------|------------------------------------------|------------|--------------------------|--------|-----------------------------------------|--------|----------------------------------------------------|--------|-----------------|------------|---------------------|------------|------------|
| Activity Reference No. / Description                                                                                                | Loan / Credit No. | Component                                                           | Review Type | Method                 | Market Approach        | Procurement Process         | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status       | Draft Pre-qualification Documents |        | Prequalification Evaluation Report |        | Draft Bidding Document / Justification |            | Specific Procurement Notice / Invitation |            | Bidding Documents Issued |        | Proposal Submission / Opening / Minutes |        | Bid Evaluation Report and Recommendation for Award |        | Signed Contract |            | Contract Completion |            |            |
|                                                                                                                                     |                   |                                                                     |             |                        |                        |                             |                        |                         |                      |                      | Planned                           | Actual | Planned                            | Actual | Planned                                | Actual     | Planned                                  | Actual     | Planned                  | Actual | Planned                                 | Actual | Planned                                            | Actual | Planned         | Actual     |                     |            |            |
| GM-CPCU-384409-NC-RFQ / Medical Health Insurance for PHU Staff                                                                      | IDA / E1400       | Component 4 : National Coordination                                 | Post        | Request for Quotations | Limited                | Single Stage - One Envelope | N                      | 20,000.00               | 0.00                 | Signed               |                                   |        |                                    |        |                                        |            |                                          | 2023-10-07 | 2023-09-06               |        |                                         |        |                                                    |        | 2023-12-02      | 2024-06-01 | 2024-05-30          |            |            |
| GM-CPCU-388730-NC-DIR / Accounting Software for the WACA ResP 2                                                                     | IDA / E1400       | Component 4 : National Coordination                                 | Post        | Direct Selection       | Direct - National      |                             | N                      | 15,000.00               | 0.00                 | Completed            |                                   |        |                                    |        | 2023-11-26                             | 2024-01-11 | 2023-12-01                               | 2024-01-24 |                          |        |                                         |        |                                                    |        | 2024-01-05      | 2024-03-25 | 2024-07-03          | 2024-12-31 |            |
| GM-CPCU-429382-NC-RFQ / Videography and Photography Services for WACA Project Communication                                         | IDA / E1400       | Component 4 : National Coordination                                 | Post        | Request for Quotations | Limited - National     | Single Stage - One Envelope | N                      | 25,000.00               | 0.00                 | Signed               |                                   |        |                                    |        |                                        |            |                                          | 2024-06-02 | 2024-05-15               |        |                                         |        |                                                    |        |                 | 2024-07-28 | 2024-10-21          | 2025-01-24 |            |
| GM-CPCU-448688-NC-RFQ / Venue (equipped hall) catering and printing services for LCOT 2024                                          | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Request for Quotations | Limited - National     | Single Stage - One Envelope | N                      | 20,000.00               | 0.00                 | Canceled             |                                   |        |                                    |        |                                        |            |                                          | 2024-09-17 |                          |        |                                         |        |                                                    |        |                 | 2024-11-12 |                     | 2025-05-11 |            |
| GM-CPCU-473155-NC-RFQ / Short term flood mitigation interventions                                                                   | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Request for Quotations | Limited - National     | Single Stage - One Envelope | N                      | 100,000.00              | 0.00                 | Signed               |                                   |        |                                    |        |                                        |            |                                          | 2025-05-05 | 2025-05-30               |        |                                         |        |                                                    |        |                 | 2025-06-30 | 2025-06-10          | 2025-12-27 | 2025-07-08 |
| GM-CPCU-484040-NC-DIR / Training of journalists on Environmental and Disaster Reporting with GPU                                    | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Direct Selection       | Direct - National      |                             | N                      | 5,000.00                | 0.00                 | Completed            |                                   |        |                                    |        | 2025-03-31                             | 2025-05-06 | 2025-04-05                               | 2025-06-24 |                          |        |                                         |        |                                                    |        | 2025-05-10      | 2025-06-23 | 2025-11-06          | 2025-08-29 |            |
| GM-CPCU-497249-NC-DIR / Implementation of livelihood options identified by the market analysis as social investment                 | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Prior       | Direct Selection       | Direct - International |                             | N                      | 1,500,000.00            | 0.00                 | Signed               |                                   |        |                                    |        | 2025-06-30                             | 2025-07-27 | 2025-07-05                               | 2025-07-30 |                          |        |                                         |        |                                                    |        | 2025-08-09      | 2025-12-08 | 2026-02-05          |            |            |
| GM-CPCU-553905-NC-RFQ / Short Term Intervention 2026 De-silting, Clearing of waste debris, Clearing and cleaning of Drains          | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Request for Quotations | Limited - National     | Single Stage - One Envelope | N                      | 150,000.00              | 0.00                 | Completed            |                                   |        |                                    |        |                                        |            |                                          | 2026-07-05 | 2026-06-01               |        |                                         |        |                                                    |        |                 | 2026-08-30 | 2026-06-24          | 2027-02-26 | 2026-08-19 |
| GM-CPCU-567466-NC-DIR / Training of journalists and CSOs (2026) on Nature-based Solutions, Wetland Restoration & Coastal Protection | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Direct Selection       | Direct - National      |                             | N                      | 30,000.00               | 0.00                 | Under Implementation |                                   |        |                                    |        | 2026-08-17                             | 2026-08-21 | 2026-08-24                               | 2026-08-21 |                          |        |                                         |        |                                                    |        |                 | 2026-10-16 |                     | 2027-07-26 |            |
| GM-CPCU-567467-NC-DIR / Drama Group Services for Digital Drama Campaign for Digital DRM Awareness Campaign along the Kofu Stream    | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Direct Selection       | Direct - National      |                             | N                      | 3,500.00                | 0.00                 | Under Implementation |                                   |        |                                    |        | 2026-08-24                             | 2026-08-22 | 2026-09-01                               | 2026-08-21 |                          |        |                                         |        |                                                    |        |                 | 2026-10-23 |                     | 2027-08-03 |            |

CONSULTING FIRMS

| Activity Reference No. / Description                                                                                                                                             | Loan / Credit No. | Component                                                           | Review Type | Method                             | Market Approach      | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference |            | Expression of Interest Notice |            | Short List and Draft Request for Proposals |            | Request for Proposals as Issued |        | Opening of Technical Proposals / Minutes |            | Evaluation of Technical Proposal |            | Combined Evaluation Report and Draft Negotiated Contract |            | Signed Contract |            | Contract Completion |            |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|---------------------------------------------------------------------|-------------|------------------------------------|----------------------|---------------|-------------------------|----------------------|----------------|--------------------|------------|-------------------------------|------------|--------------------------------------------|------------|---------------------------------|--------|------------------------------------------|------------|----------------------------------|------------|----------------------------------------------------------|------------|-----------------|------------|---------------------|------------|
|                                                                                                                                                                                  |                   |                                                                     |             |                                    |                      |               |                         |                      |                | Planned            | Actual     | Planned                       | Actual     | Planned                                    | Actual     | Planned                         | Actual | Planned                                  | Actual     | Planned                          | Actual     | Planned                                                  | Actual     | Planned         | Actual     | Planned             | Actual     |
| GM-CPCU-274050-CS-CQS / Recruitment of a consultant for the preparation of Environmental and Social safeguard Instruments including ( ESMP , SEA/SH, LMP , SEP, RPF including GM | IDA / V4040       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Limited              |               | 100,000.00              | 96,540.00            | Signed         | 2022-01-24         | 2022-01-22 |                               |            | 2022-02-07                                 | 2022-02-21 |                                 |        |                                          |            |                                  |            | 2022-03-09                                               | 2022-03-08 | 2022-04-13      | 2022-04-08 | 2022-10-10          |            |
| GM-CPCU-285686-CS-CQS / Consultant for baseline Surveys (studies) for WACA Project                                                                                               | IDA / V4040       | Component 1: Strengthening Regional Integration                     | Post        | Consultant Qualification Selection | Limited              |               | 50,000.00               | 0.00                 | Completed      | 2022-03-18         | 2024-02-02 |                               |            | 2022-04-01                                 | 2024-02-21 |                                 |        |                                          |            |                                  |            | 2022-05-01                                               | 2024-05-13 | 2022-06-05      | 2024-05-15 | 2022-12-02          | 2024-12-31 |
| GM-CPCU-285690-CS-QCBS / Technical studies (feasibility)                                                                                                                         | IDA / V4040       | Component 3: Strengthening National Physical and Social Investments | Post        | Quality And Cost-Based Selection   | Open - International |               | 350,000.00              | 0.00                 | Canceled       | 2022-03-18         |            | 2022-04-08                    |            | 2022-05-22                                 |            |                                 |        | 2022-06-19                               |            | 2022-07-19                       |            | 2022-08-23                                               |            | 2022-09-27      |            | 2023-09-27          |            |
| GM-CPCU-377913-CS-QCBS / CONSULTANCY FOR FEASIBILITY STUDIES, DETAILED DESIGN AND SUPERVISION OF KOTU STREAM FOR FLOOD RISK MITIGATION                                           | IDA / V4040       | Component 3: Strengthening National Physical and Social Investments | Prior       | Quality And Cost-Based Selection   | Open - International |               | 1,500,000.00            | 0.00                 | Completed      | 2023-09-13         | 2023-09-11 | 2023-10-04                    | 2023-10-18 | 2023-11-17                                 | 2024-05-20 |                                 |        | 2023-12-15                               | 2024-07-02 | 2024-01-14                       | 2024-08-22 | 2024-02-18                                               | 2025-01-24 | 2024-03-24      | 2025-02-17 | 2025-03-24          | 2026-05-30 |
| GM-CPCU-388733-CS-CQS / Sewage Treatment Works Review and Water Quality Impact Assessment                                                                                        | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - International |               | 50,000.00               | 0.00                 | Completed      | 2023-11-26         | 2023-11-02 | 2023-12-13                    | 2023-11-10 | 2024-01-26                                 | 2024-03-25 |                                 |        |                                          |            |                                  |            | 2024-02-25                                               | 2024-06-27 | 2024-03-31      | 2024-09-23 | 2024-09-27          | 2025-03-28 |
| GM-CPCU-388731-CS-CQS / Development of a National climate change ACT                                                                                                             | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - National      |               | 50,000.00               | 0.00                 | Completed      | 2024-02-05         | 2024-01-24 | 2024-02-26                    | 2024-04-20 | 2024-04-10                                 | 2025-01-28 |                                 |        |                                          |            |                                  |            | 2024-05-10                                               | 2025-02-22 | 2024-06-14      | 2025-03-11 | 2024-12-11          | 2025-11-30 |
| GM-CPCU-403532-CS-LCS / Recruitment of An External Audit Firm                                                                                                                    | IDA / E1400       | Component 4 : National Coordination                                 | Post        | Least Cost Selection               | Open - National      |               | 10,000.00               | 0.00                 | Signed         | 2024-02-05         | 2024-01-24 | 2024-02-26                    | 2024-03-16 | 2024-04-10                                 | 2024-03-16 |                                 |        | 2024-05-08                               | 2024-05-17 | 2024-06-07                       | 2024-05-21 | 2024-07-12                                               | 2024-07-12 | 2024-08-16      | 2024-08-20 | 2025-02-12          |            |
| GM-CPCU-403993-CS-CQS / Institutional capacity assessment, development of capacity building plan and training - NEMA, DWR and NEA                                                | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - National      |               | 75,000.00               | 0.00                 | Completed      | 2024-02-04         | 2024-01-31 | 2024-02-25                    | 2024-03-13 | 2024-04-09                                 | 2024-05-31 |                                 |        |                                          |            |                                  |            | 2024-05-09                                               | 2024-06-26 | 2024-06-13      | 2024-07-01 | 2024-12-10          | 2025-03-26 |
| GM-CPCU-403994-CS-CQS / Institutional capacity assessment, development of capacity building plan and training - MEECCNAR and CPCU                                                | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - National      |               | 30,000.00               | 0.00                 | Completed      | 2024-02-11         | 2024-01-30 | 2024-03-03                    | 2024-03-13 | 2024-04-16                                 | 2024-05-20 |                                 |        |                                          |            |                                  |            | 2024-05-16                                               | 2024-06-20 | 2024-06-20      | 2024-07-01 | 2024-12-17          | 2024-12-24 |
| GM-CPCU-404001-CS-CQS / Contingency plans/emergency plans at the district level with gender focus                                                                                | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - International |               | 100,000.00              | 0.00                 | Completed      | 2024-01-29         | 2024-01-24 | 2024-02-19                    |            | 2024-04-03                                 | 2024-05-20 |                                 |        |                                          |            |                                  |            | 2024-05-03                                               | 2024-06-18 | 2024-06-07      | 2024-06-18 | 2024-12-04          | 2024-09-30 |
| GM-CPCU-404004-CS-QCBS / Development of A Road Asset management policy for NRA                                                                                                   | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Quality And Cost-Based Selection   | Open - International |               | 200,000.00              | 0.00                 | Canceled       | 2024-02-12         | 2024-01-30 | 2024-03-04                    |            | 2024-04-17                                 |            |                                 |        | 2024-05-15                               |            | 2024-06-14                       |            | 2024-07-19                                               |            | 2024-08-23      |            | 2025-08-23          |            |
| GM-CPCU-404006-CS-QCBS / Drainage standards consultancy                                                                                                                          | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Quality And Cost-Based Selection   | Open - International |               | 200,000.00              | 0.00                 | Canceled       | 2024-02-28         | 2024-01-30 | 2024-03-20                    |            | 2024-05-03                                 |            |                                 |        | 2024-05-31                               |            | 2024-06-30                       |            | 2024-08-04                                               |            | 2024-09-08      |            | 2025-09-08          |            |
| GM-CPCU-404007-CS-CQS / Institutional capacity assessment, development of capacity building plan and training - MOWTI and NRA                                                    | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - National      |               | 30,000.00               | 0.00                 | Signed         | 2024-02-19         | 2024-01-30 | 2024-03-11                    | 2024-03-13 | 2024-04-24                                 | 2024-05-31 |                                 |        |                                          |            |                                  |            | 2024-05-24                                               | 2024-06-27 | 2024-06-28      | 2024-07-01 | 2024-12-25          |            |
| GM-CPCU-404493-CS-CQS / Assessment of market potential for economic activities in the Kotu stream                                                                                | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Consultant Qualification Selection | Open - International |               | 300,000.00              | 0.00                 | Completed      | 2024-02-05         | 2024-02-21 | 2024-02-26                    | 2024-03-09 | 2024-04-10                                 | 2024-06-03 |                                 |        |                                          |            |                                  |            | 2024-05-10                                               | 2024-07-05 | 2024-06-14      | 2024-07-08 | 2024-12-11          | 2024-11-29 |
| GM-CPCU-404547-CS-CQS / Institutional capacity assessment, development of capacity building plan and training For Area Councils (BAC & KMC)                                      | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - National      |               | 50,000.00               | 0.00                 | Completed      | 2024-03-05         | 2024-01-30 | 2024-03-26                    | 2024-03-13 | 2024-05-09                                 | 2024-05-31 |                                 |        |                                          |            |                                  |            | 2024-06-08                                               | 2024-06-26 | 2024-07-13      | 2024-07-01 | 2025-01-09          | 2024-12-09 |
| GM-CPCU-434486-CS-CQS / Design, development and maintenance of WACA -The Gambia project website                                                                                  | IDA / E1400       | Component 4 : National Coordination                                 | Post        | Consultant Qualification Selection | Open - National      |               | 30,000.00               | 0.00                 | Signed         | 2024-07-15         | 2024-07-30 | 2024-08-05                    |            | 2024-09-18                                 | 2024-09-18 |                                 |        |                                          |            |                                  |            | 2024-10-18                                               | 2025-02-17 | 2024-11-22      | 2025-02-19 | 2025-05-21          |            |
| GM-CPCU-434487-CS-CQS / Rain harvesting Policy                                                                                                                                   | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - National      |               | 50,000.00               | 0.00                 | Completed      | 2024-07-28         | 2024-11-14 | 2024-08-18                    |            | 2024-10-01                                 | 2025-01-08 |                                 |        |                                          |            |                                  |            | 2024-10-31                                               | 2025-01-17 | 2024-12-05      | 2025-01-31 | 2025-06-03          | 2025-09-24 |
| GM-CPCU-465470-CS-QCBS / DRAINAGE STANDARD CONSULTANCY                                                                                                                           | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Quality And Cost-Based Selection   | Open - International |               | 200,000.00              | 0.00                 | Canceled       | 2025-01-06         | 2024-12-11 | 2025-01-27                    |            | 2025-03-12                                 |            |                                 |        | 2025-04-09                               |            | 2025-05-09                       |            | 2025-06-13                                               | 2025-07-18 |                 | 2026-07-18 |                     |            |
| GM-CPCU-465472-CS-QCBS / Road Asset management consultancy                                                                                                                       | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Quality And Cost-Based Selection   | Open - International |               | 200,000.00              | 0.00                 | Canceled       | 2025-01-06         | 2024-12-11 | 2025-01-27                    |            | 2025-03-12                                 |            |                                 |        | 2025-04-09                               |            | 2025-05-09                       |            | 2025-06-13                                               | 2025-07-18 |                 | 2026-07-18 |                     |            |
| GM-CPCU-470790-CS-CQS / Consultancy to Update the West Africa coastal Masterplan (coastal assessment)                                                                            | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - International |               | 100,000.00              | 0.00                 | Canceled       | 2025-02-07         |            | 2025-02-28                    |            | 2025-04-13                                 |            |                                 |        |                                          |            |                                  |            | 2025-05-13                                               |            | 2025-06-17      |            | 2025-12-14          |            |
| GM-CPCU-470791-CS-CQS / ESIA for Kotu stream                                                                                                                                     | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Consultant Qualification Selection | Open - International |               | 100,000.00              | 0.00                 | Signed         | 2025-08-29         | 2025-12-05 | 2025-09-19                    | 2026-02-16 | 2025-11-02                                 | 2026-03-30 |                                 |        |                                          |            |                                  |            | 2025-12-02                                               | 2026-04-14 | 2026-01-06      | 2026-04-16 | 2026-07-05          |            |
| GM-CPCU-471184-CS-CQS / Consultancy to conduct an OCEANOGRAPHIC SURVEY                                                                                                           | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - International |               | 200,000.00              | 0.00                 | Signed         | 2025-02-03         | 2025-07-11 | 2025-02-24                    | 2025-07-17 | 2025-04-09                                 | 2025-11-04 |                                 |        |                                          |            |                                  |            | 2025-05-09                                               | 2026-02-02 | 2025-06-13      | 2026-02-02 | 2025-12-10          |            |
| GM-CPCU-471186-CS-CQS / Beneficiary satisfaction survey                                                                                                                          | IDA / E1400       | Component 3: Strengthening National Physical and Social Investments | Post        | Consultant Qualification Selection | Open - National      |               | 50,000.00               | 0.00                 | Completed      | 2025-06-15         | 2025-04-03 | 2025-07-06                    |            | 2025-08-19                                 | 2025-07-09 |                                 |        |                                          |            |                                  | 2025-09-18 | 2025-07-22                                               | 2025-10-23 | 2025-08-14      | 2026-04-21 | 2026-02-25          |            |
| GM-CPCU-471193-CS-CQS / Feasibility study for the establishment of the national coastal observatory                                                                              | IDA / E1400       | Component 2: Strengthening the Policy and Institutional Framework   | Post        | Consultant Qualification Selection | Open - International |               | 100,000.00              | 0.00                 | Signed         | 2025-02-03         | 2025-03-12 | 2025-02-24                    | 2025-07-15 | 2025-04-09                                 | 2025-10-16 |                                 |        |                                          |            |                                  |            | 2025-05-09                                               | 2026-02-02 | 2025-06-13      | 2026-02-25 | 2025-12-10          |            |

|                                                                                                                                                                                                          |             |                                                                     |      |                                    |                         |  |            |      |                        |            |            |            |            |            |            |  |  |            |            |            |            |            |            |            |            |            |            |            |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------------------------------------------------------------------|------|------------------------------------|-------------------------|--|------------|------|------------------------|------------|------------|------------|------------|------------|------------|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| GM-CPCU-473148-CS-CQS /<br>CADASTRAL MAPPING OF Kotu Stream Catchment                                                                                                                                    | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - International    |  | 300,000.00 | 0.00 | Under Implementation   | 2025-03-31 | 2026-03-04 | 2025-04-21 | 2026-04-28 | 2025-06-04 | 2026-08-12 |  |  |            |            |            |            |            | 2025-07-04 |            | 2025-08-08 |            | 2026-02-04 |            |
| GM-CPCU-473151-CS-CQS /<br>Monitoring of coastal risk indicators using DEA tools and the WARCO protocol                                                                                                  | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - International    |  | 100,000.00 | 0.00 | Signed                 | 2025-02-09 | 2025-03-03 | 2025-03-02 | 2025-07-15 | 2025-04-15 | 2026-01-22 |  |  |            |            |            |            |            | 2025-05-15 | 2026-03-16 | 2025-06-19 | 2026-03-23 | 2025-12-16 |            |
| GM-CPCU-473152-CS-CQS /<br>RAP Study for Kotu stream                                                                                                                                                     | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Consultant Qualification Selection | Open - International    |  | 100,000.00 | 0.00 | Signed                 | 2025-07-31 | 2025-12-05 | 2025-08-21 | 2025-12-30 | 2025-10-04 | 2026-02-23 |  |  |            |            |            |            |            | 2025-11-03 | 2026-03-09 | 2025-12-08 | 2026-03-23 | 2026-06-06 |            |
| GM-CPCU-473701-CS-CQS /<br>Emergency preparedness and response (EPR) Early warning systems (EWS) capacity assessment                                                                                     | IDA / E1410 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - International    |  | 200,000.00 | 0.00 | Canceled               | 2025-02-24 | 2025-04-28 | 2025-03-17 |            | 2025-04-30 |            |  |  |            |            |            |            |            | 2025-05-30 |            | 2025-07-04 |            | 2025-12-31 |            |
| GM-CPCU-474423-CS-CQS /<br>Flood Vulnerability Mapping Assessment                                                                                                                                        | IDA / E1410 | Component 3: Strengthening National Physical and Social Investments | Post | Consultant Qualification Selection | Open - International    |  | 200,000.00 | 0.00 | Canceled               | 2025-04-30 |            | 2025-05-21 |            | 2025-07-04 |            |  |  |            |            |            |            |            | 2025-08-03 |            | 2025-09-07 |            | 2026-03-06 |            |
| GM-CPCU-478695-CS-QCBS /<br>DRAINAGE STANDARD AND ROAD ASSET MANAGEMENT CONSULTANCY                                                                                                                      | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Quality And Cost-Based Selection   | Open - International    |  | 400,000.00 | 0.00 | Signed                 | 2025-03-10 | 2025-07-14 | 2025-03-31 | 2025-07-30 | 2025-05-14 | 2025-11-11 |  |  | 2025-06-11 | 2026-02-25 | 2025-07-11 | 2026-02-25 | 2025-08-15 | 2026-04-29 | 2025-09-19 | 2026-06-22 | 2026-09-19 |            |            |
| GM-CPCU-483134-CS-CQS /<br>GENDER AND SOCIAL INCLUSION ANALYSIS ALONG THE WACA PROJECT INTERVENTION AREAS                                                                                                | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Consultant Qualification Selection | Open - National         |  | 75,000.00  | 0.00 | Completed              | 2025-04-30 | 2025-07-09 | 2025-05-21 |            | 2025-07-04 | 2025-09-09 |  |  |            |            |            |            |            | 2025-08-03 | 2025-10-12 | 2025-09-07 | 2025-10-16 | 2026-03-06 | 2025-12-18 |
| GM-CPCU-492874-CS-CQS /<br>TECHNICAL ASSISTANCE FOR RESOURCE MOBILIZATION FOR PCU                                                                                                                        | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - National         |  | 30,000.00  | 0.00 | Signed                 | 2025-06-23 | 2025-06-03 | 2025-07-14 |            | 2025-08-27 | 2025-08-12 |  |  |            |            |            |            |            | 2025-09-26 | 2025-10-06 | 2025-10-31 | 2025-10-13 | 2026-04-29 |            |
| GM-CPCU-497240-CS-QCBS /<br>EWS assessment and the Flood (risk) vulnerability mapping                                                                                                                    | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Quality And Cost-Based Selection   | Open - International    |  | 400,000.00 | 0.00 | Signed                 | 2025-06-19 | 2025-06-24 | 2025-07-10 |            | 2025-08-23 | 2025-08-25 |  |  | 2025-09-20 | 2025-10-23 | 2025-10-20 | 2025-12-05 | 2025-11-24 | 2026-01-28 | 2025-12-29 | 2026-02-25 | 2026-12-29 |            |            |
| GM-CPCU-497241-CS-CQS /<br>Development of a monitoring and evaluation (M&E) system for PCU-MECCNAR                                                                                                       | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - National         |  | 38,000.00  | 0.00 | Canceled               | 2025-06-23 | 2025-06-24 | 2025-07-14 |            | 2025-08-27 |            |  |  |            |            |            |            |            | 2025-09-26 |            | 2025-10-31 |            | 2026-04-29 |            |
| GM-CPCU-510787-CS-CQS /<br>Review and Amendment of the Physical Planning and Development Control Act and Regulations of The Gambia                                                                       | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - National         |  | 100,000.00 | 0.00 | Signed                 | 2025-10-05 | 2025-09-18 | 2025-10-26 |            | 2025-12-09 | 2026-02-05 |  |  |            |            |            |            |            | 2026-01-08 | 2026-02-21 | 2026-02-12 | 2026-03-16 | 2026-08-11 |            |
| GM-CPCU-542424-CS-CQS /<br>Development of Climate Change Regulations                                                                                                                                     | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Limited - National      |  | 50,000.00  | 0.00 | Completed              | 2026-03-31 | 2026-04-10 |            |            | 2026-04-14 | 2026-04-24 |  |  |            |            |            |            |            | 2026-05-14 | 2026-04-27 | 2026-06-18 | 2026-04-27 | 2026-12-15 | 2026-05-22 |
| GM-CPCU-547238-CS-CQS /<br>Training of National Assembly Select Committees on Environment, Sustainable Development and NGO Affairs and Monitoring of Government Projects                                 | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Limited - National      |  | 50,000.00  | 0.00 | Completed              | 2026-04-28 | 2026-04-20 |            |            | 2026-05-12 | 2025-09-06 |  |  |            |            |            |            |            | 2026-06-11 | 2025-10-16 | 2026-07-16 | 2025-10-16 | 2027-01-12 | 2026-01-22 |
| GM-CPCU-557466-CS-CQS /<br>Institutional Capacity Building Training (2026) on Land Administration and Management for Ministry of Lands & Regional Government (MoLRG) Staff                               | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - International    |  | 100,000.00 | 0.00 | Under Implementation   | 2026-08-31 | 2026-08-27 | 2026-10-01 |            | 2026-12-08 |            |  |  |            |            |            |            |            | 2027-01-27 |            | 2027-03-18 |            | 2027-12-22 |            |
| GM-CPCU-557468-CS-CQS /<br>Group Training for NDMA Staff on Disaster Risk Management in a Changing Climate                                                                                               | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - International    |  | 100,000.00 | 0.00 | Under Review           | 2026-08-24 | 2026-08-27 | 2026-09-24 |            | 2026-12-02 |            |  |  |            |            |            |            |            | 2027-01-21 |            | 2027-03-12 |            | 2027-12-16 |            |
| GM-CPCU-557467-CS-CQS /<br>Institutional (Group) Capacity Building Group Training (2026) for Ministry Of Gender ON GENDER, DEVELOPMENT AND CLIMATE CHANGE                                                | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - National         |  | 50,000.00  | 0.00 | Under Implementation   | 2026-08-24 | 2026-08-27 | 2026-09-24 |            | 2026-12-02 |            |  |  |            |            |            |            |            | 2027-01-21 |            | 2027-03-12 |            | 2027-12-16 |            |
| GM-CPCU-557470-CS-CQS /<br>Institutional Capacity Building Group Training 2026 for NEA Staff on Integrated Coastal Zone Management (ICZM), Monitoring and Evaluation (M&E), and Environmental Management | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - National         |  | 50,000.00  | 0.00 | Under Implementation   | 2026-08-24 | 2026-09-12 | 2026-09-24 |            | 2026-12-02 |            |  |  |            |            |            |            |            | 2027-01-21 |            | 2027-03-12 |            | 2027-12-16 |            |
| GM-CPCU-570037-CS-CQS /<br>Group Training 2026 for NRA on Engineering Solutions for Flood Risk Management and Nature-Based Solutions                                                                     | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Limited - International |  | 30,000.00  | 0.00 | Pending Implementation | 2026-08-30 |            |            |            | 2026-09-21 |            |  |  |            |            |            |            |            | 2026-11-04 |            | 2027-01-04 |            | 2027-10-06 |            |
| GM-CPCU-570038-CS-CQS /<br>Group Training for Municipal councils (BAC&KMC) On Waste Management and Leadership & Management                                                                               | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Consultant Qualification Selection | Open - National         |  | 100,000.00 | 0.00 | Pending Implementation | 2026-08-31 |            | 2026-10-01 |            | 2026-12-08 |            |  |  |            |            |            |            |            | 2027-01-27 |            | 2027-03-18 |            | 2027-12-22 |            |

| INDIVIDUAL CONSULTANTS               |                   |           |             |        |                 |               |                         |                      |                |                    |        |                                            |                           |         |                 |         |                     |         |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------|-------------------------|----------------------|----------------|--------------------|--------|--------------------------------------------|---------------------------|---------|-----------------|---------|---------------------|---------|
| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference |        | Invitation to Identify/Selected Consultant | Draft Negotiated Contract |         | Signed Contract |         | Contract Completion |         |
|                                      |                   |           |             |        |                 |               |                         |                      |                | Planned            | Actual | Planned                                    | Actual                    | Planned | Actual          | Planned | Actual              | Planned |

|                                                                                                                                                                                                                                                                                          |             |                                                                     |       |                                 |                        |  |              |           |           |            |            |            |            |            |            |            |            |            |            |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------------------------------------------------------------------|-------|---------------------------------|------------------------|--|--------------|-----------|-----------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| GM-CPCU-280362-CS-INDV / Consultant (Project Management) to support project preparation incl. preparation ToRs, coordination with agencies and stakeholders for consultations and field visits, development of organizational plan and drafting of the Project Implementation Manual [P] | IDA / V4160 | Component 4: National Coordination                                  | Post  | Individual Consultant Selection | Limited                |  | 50,000.00    | 45,000.00 | Completed | 2022-03-01 | 2022-03-09 | 2022-03-06 | 2022-04-04 | 2022-03-27 | 2022-05-06 | 2022-04-24 | 2022-05-23 | 2022-06-05 | 2022-02-27 |
| GM-CPCU-285684-CS-INDV / Consultant (Procurement) to develop the Project Procurement Strategy for Development (PPSD)                                                                                                                                                                     | IDA / V4040 | Component 4: National Coordination                                  | Post  | Individual Consultant Selection | Limited                |  | 30,000.00    | 0.00      | Completed | 2022-03-18 | 2022-04-29 | 2022-03-23 | 2022-04-28 | 2022-04-13 | 2022-06-20 | 2022-05-18 | 2023-07-22 | 2022-11-14 | 2023-08-22 |
| GM-CPCU-285685-CS-INDV / Consultant (M&E) for the development of an M&E Manual for WACA Project                                                                                                                                                                                          | IDA / V4040 | Component 4: National Coordination                                  | Post  | Individual Consultant Selection | Limited                |  | 25,000.00    | 0.00      | Signed    | 2022-03-18 | 2023-01-26 | 2022-03-23 | 2022-12-28 | 2022-04-13 | 2024-04-08 | 2022-05-18 | 2023-04-12 | 2022-11-14 |            |
| GM-CPCU-317903-CS-CQS / Assessment of market potential for economic activities in the Kofu stream                                                                                                                                                                                        | IDA / V4040 | Component 3: Strengthening National Physical and Social Investments | Post  | Individual Consultant Selection | Limited                |  | 30,000.00    | 0.00      | Canceled  | 2022-09-29 | 2023-01-30 | 2022-10-04 |            | 2022-10-25 |            | 2022-11-29 |            | 2023-05-28 |            |
| GM-CPCU-317906-CS-INDV / Development of National Policy, Strategy and Action Plan on Disaster Risk Management                                                                                                                                                                            | IDA / V4040 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Limited                |  | 40,000.00    | 0.00      | Canceled  | 2022-09-29 |            | 2022-10-04 |            | 2022-10-25 |            | 2022-11-29 |            | 2023-05-28 |            |
| GM-CPCU-367333-CS-INDV / Consultancy services for a Lead coordinator for NLP development                                                                                                                                                                                                 | IDA / V4040 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Open - National        |  | 70,000.00    | 0.00      | Signed    | 2023-06-19 | 2023-10-05 | 2023-08-07 | 2024-03-20 | 2023-08-28 | 2024-03-25 | 2023-10-02 | 2024-04-04 | 2024-03-30 |            |
| GM-CPCU-367336-CS-INDV / Consultancy Services for an International Land Policy Consultant                                                                                                                                                                                                | IDA / V4040 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Open - International   |  | 100,000.00   | 0.00      | Completed | 2023-06-19 | 2023-06-22 | 2023-08-07 | 2023-11-09 | 2023-08-28 | 2024-01-03 | 2023-10-02 | 2024-02-12 | 2024-03-30 | 2025-09-22 |
| GM-CPCU-367341-CS-INDV / Consultancy services for the preparation of land sector background papers                                                                                                                                                                                       | IDA / V4040 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Limited                |  | 20,000.00    | 0.00      | Canceled  | 2023-06-19 |            | 2023-06-24 |            | 2023-07-15 |            | 2023-08-19 |            | 2024-02-15 |            |
| GM-CPCU-387474-CS-CDS / Technical Assistance for the Implementation of the Physical Works of Component 3                                                                                                                                                                                 | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Prior | Direct Selection                | Direct - National      |  | 1,000,000.00 | 0.00      | Signed    | 2023-10-16 | 2024-04-01 | 2023-10-21 | 2024-04-16 |            |            | 2023-12-25 | 2024-07-17 | 2024-06-22 |            |
| GM-CPCU-378106-CS-INDV / CONSULTANCY TO CARRY OUT A PRELIMINARY SEWAGE TREATMENT WORKS REVIEW AND WATER QUALITY IMPACT ASSESSMENT                                                                                                                                                        | IDA / V4040 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Limited                |  | 50,000.00    | 0.00      | Canceled  | 2023-08-30 | 2023-08-25 | 2023-09-04 |            | 2023-09-25 |            | 2023-10-30 |            | 2024-04-27 |            |
| GM-CPCU-378103-CS-INDV / DEVELOP THE GAMBIA NATIONAL CLIMATE CHANGE ACT                                                                                                                                                                                                                  | IDA / V4040 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Limited                |  | 25,000.00    | 0.00      | Canceled  | 2023-08-30 | 2023-08-25 | 2023-09-04 |            | 2023-09-25 |            | 2023-10-30 |            | 2024-04-27 |            |
| GM-CPCU-402382-CS-INDV / Recruitment of a Procurement Assistant                                                                                                                                                                                                                          | IDA / E1400 | Component 4: National Coordination                                  | Post  | Individual Consultant Selection | Open - National        |  | 18,000.00    | 0.00      | Signed    | 2024-02-05 | 2024-01-24 | 2024-03-25 | 2024-10-31 | 2024-04-15 | 2024-12-12 | 2024-05-20 | 2024-12-01 | 2024-11-16 |            |
| GM-CPCU-404002-CS-INDV / Review of the Anti-Littering Regulation consultancy                                                                                                                                                                                                             | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Open - National        |  | 20,000.00    | 0.00      | Signed    | 2024-01-22 | 2024-01-24 | 2024-03-11 | 2024-11-11 | 2024-04-01 | 2024-12-10 | 2024-05-06 | 2024-12-16 | 2024-11-02 |            |
| GM-CPCU-404003-CS-INDV / Review of the Environmental Quality Regulation consultancy                                                                                                                                                                                                      | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Open - National        |  | 25,000.00    | 0.00      | Completed | 2024-01-26 | 2024-01-24 | 2024-03-15 | 2024-11-14 | 2024-04-05 | 2024-11-25 | 2024-05-10 | 2024-12-05 | 2024-11-06 | 2025-03-20 |
| GM-CPCU-411220-CS-INDV / Development of an integrated Land Information and Management System for MLRIGRA                                                                                                                                                                                 | IDA / E1420 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Open - National        |  | 50,000.00    | 0.00      | Signed    | 2024-03-04 | 2024-03-14 | 2024-04-22 | 2024-09-20 | 2024-05-13 | 2024-12-12 | 2024-06-17 | 2024-12-12 | 2024-12-14 |            |
| GM-CPCU-411736-CS-INDV / DEVELOPMENT OF 5 YEAR STRATEGIC PLAN 2025-2029 FOR MECCNAR                                                                                                                                                                                                      | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Open - National        |  | 20,000.00    | 0.00      | Completed | 2024-03-04 | 2024-03-14 | 2024-04-22 | 2024-07-09 | 2024-05-13 | 2024-08-08 | 2024-06-17 | 2024-08-08 | 2024-12-14 | 2025-04-30 |
| GM-CPCU-411740-CS-INDV / DEVELOPMENT OF FIVE-YEAR GENDER AND CLIMATE CHANGE ACTION PLAN                                                                                                                                                                                                  | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Open - National        |  | 30,000.00    | 0.00      | Completed | 2024-03-05 | 2024-03-14 | 2024-04-23 | 2024-07-03 | 2024-05-14 | 2024-08-08 | 2024-06-18 | 2024-08-08 | 2024-12-15 | 2025-04-25 |
| GM-CPCU-412528-CS-INDV / Consultancy to Conduct a GRISEA risk assessment in project area to inform risk mitigation strategies.                                                                                                                                                           | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post  | Individual Consultant Selection | Open - National        |  | 10,000.00    | 0.00      | Completed | 2024-03-15 | 2024-03-14 | 2024-05-03 | 2024-05-20 | 2024-05-24 | 2024-06-27 | 2024-06-28 | 2024-07-01 | 2024-12-25 | 2024-10-30 |
| GM-CPCU-429423-CS-CDS / MONITORING AND EVALUATION SOFTWARE (BUICHE) FOR THE WACA RESP GAMBIA PROJECT                                                                                                                                                                                     | IDA / E1400 | Component 4: National Coordination                                  | Post  | Direct Selection                | Direct - International |  | 8,545.00     | 0.00      | Completed | 2024-05-27 | 2024-05-16 | 2024-06-06 | 2024-04-25 |            |            | 2024-08-10 | 2024-06-03 | 2025-02-06 | 2024-07-23 |
| GM-CPCU-431909-CS-INDV / Development of a Disaster Risk Financing Regulation of The Gambia                                                                                                                                                                                               | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Open - National        |  | 25,000.00    | 0.00      | Completed | 2024-06-30 | 2024-07-08 | 2024-08-18 | 2024-09-06 | 2024-09-08 | 2024-09-02 | 2024-10-13 | 2024-09-13 | 2025-04-11 | 2024-10-23 |
| GM-CPCU-462443-CS-INDV / Recruitment of facilitators for the Land Policy Thematic Working Groups (TWGs)                                                                                                                                                                                  | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Open - National        |  | 60,000.00    | 0.00      | Canceled  | 2025-01-13 |            | 2025-03-03 |            | 2025-03-24 |            | 2025-04-28 |            | 2025-10-25 |            |
| GM-CPCU-465475-CS-INDV / Consultant to Support the TWG on Land Use Planning and Management                                                                                                                                                                                               | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Limited - National     |  | 15,000.00    | 0.00      | Completed | 2024-12-13 | 2024-12-11 | 2024-12-18 | 2024-11-28 | 2025-01-08 | 2025-01-06 | 2025-02-12 | 2025-01-13 | 2025-08-11 | 2025-06-16 |
| GM-CPCU-465479-CS-INDV / Consultant to Support the TWG on Land Related LEGAL MATTERS                                                                                                                                                                                                     | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Limited - National     |  | 15,000.00    | 0.00      | Signed    | 2024-12-18 | 2024-12-11 | 2024-12-23 | 2024-11-29 | 2025-01-13 | 2025-01-13 | 2025-02-17 | 2025-01-13 | 2025-08-16 |            |
| GM-CPCU-465482-CS-INDV / Consultant to Support the TWGs on PUBLIC ADMINISTRATION                                                                                                                                                                                                         | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post  | Individual Consultant Selection | Limited - National     |  | 15,000.00    | 0.00      | Signed    | 2024-12-19 | 2024-12-11 | 2024-12-24 | 2024-11-29 | 2025-01-14 | 2025-02-03 | 2025-02-18 | 2025-01-13 | 2025-08-17 |            |

|                                                                                                                                                                                                                                                                                                                                                  |             |                                                                     |      |                                 |                        |  |            |      |              |            |            |            |            |            |            |            |            |            |            |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|---------------------------------------------------------------------|------|---------------------------------|------------------------|--|------------|------|--------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| GM-CPCU-465484-CS-INDV / Recruitment of Consultant to support the TWG on LAND TENURE & LAND ADMINISTRATION                                                                                                                                                                                                                                       | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Individual Consultant Selection | Limited - National     |  | 15,000.00  | 0.00 | Completed    | 2024-12-19 | 2024-12-11 | 2024-12-24 | 2025-01-06 | 2025-01-14 | 2025-01-13 | 2025-02-18 | 2025-01-13 | 2025-08-17 | 2025-06-17 |
| GM-CPCU-470771-CS-INDV / Climate and gender considerations at Council level development plans                                                                                                                                                                                                                                                    | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Individual Consultant Selection | Open - National        |  | 30,000.00  | 0.00 | Canceled     | 2025-02-28 |            | 2025-04-18 |            | 2025-05-09 |            | 2025-06-13 |            | 2025-12-10 |            |
| GM-CPCU-470772-CS-INDV / Gender analysis on the situation of women along the project intervention area."                                                                                                                                                                                                                                         | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Individual Consultant Selection | Open - National        |  | 25,000.00  | 0.00 | Canceled     | 2025-02-09 | 2025-02-11 | 2025-03-30 |            | 2025-04-20 |            | 2025-05-25 |            | 2025-11-21 |            |
| GM-CPCU-470773-CS-INDV / Recruitment of a Project Engineer                                                                                                                                                                                                                                                                                       | IDA / E1400 | Component 4 : National Coordination                                 | Post | Individual Consultant Selection | Open - National        |  | 36,000.00  | 0.00 | Under Review | 2025-02-10 | 2026-09-09 | 2025-03-31 |            | 2025-04-21 |            | 2025-05-26 |            | 2025-11-22 |            |
| GM-CPCU-470775-CS-INDV / Recruitment of a Procurement INTERN on Temporary Basis                                                                                                                                                                                                                                                                  | IDA / E1400 | Component 4 : National Coordination                                 | Post | Individual Consultant Selection | Limited - National     |  | 1,800.00   | 0.00 | Signed       | 2025-01-30 | 2025-02-11 | 2025-02-04 | 2026-02-10 | 2025-02-25 | 2026-03-04 | 2025-04-01 | 2026-03-09 | 2025-09-28 |            |
| GM-CPCU-472395-CS-INDV / Revenue stream and financial system analysis Consultant                                                                                                                                                                                                                                                                 | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Individual Consultant Selection | Open - National        |  | 20,000.00  | 0.00 | Canceled     | 2025-02-03 | 2025-02-20 | 2025-03-24 |            | 2025-04-14 |            | 2025-05-19 |            | 2025-11-15 |            |
| GM-CPCU-472402-CS-INDV / Development of a Land Sector Communications Strategy for NLP                                                                                                                                                                                                                                                            | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Individual Consultant Selection | Open - National        |  | 20,000.00  | 0.00 | Signed       | 2025-02-03 | 2025-02-11 | 2025-03-24 | 2025-07-08 | 2025-04-14 | 2025-08-18 | 2025-05-19 | 2025-08-25 | 2025-11-15 |            |
| GM-CPCU-473150-CS-INDV / Development a Resettlement Policy                                                                                                                                                                                                                                                                                       | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Individual Consultant Selection | Open - National        |  | 200,000.00 | 0.00 | Signed       | 2025-03-31 | 2025-07-17 | 2025-05-19 | 2026-01-20 | 2025-06-09 | 2026-02-16 | 2025-07-14 | 2026-02-16 | 2026-01-10 |            |
| GM-CPCU-473153-CS-INDV / Recruitment of TA (Consultant) for RAP                                                                                                                                                                                                                                                                                  | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Individual Consultant Selection | Open - International   |  | 100,000.00 | 0.00 | Signed       | 2025-03-31 | 2025-07-08 | 2025-05-19 | 2025-09-09 | 2025-06-09 | 2025-10-07 | 2025-07-14 | 2025-10-10 | 2026-01-10 |            |
| GM-CPCU-473702-CS-INDV / Recruitment of TA for Emergency preparedness and response (EPRI) /Early warning systems (EWS) capacity assessment & building                                                                                                                                                                                            | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Individual Consultant Selection | Open - International   |  | 100,000.00 | 0.00 | Canceled     | 2025-02-28 |            | 2025-04-18 |            | 2025-05-09 |            | 2025-06-13 |            | 2025-12-10 |            |
| GM-CPCU-473704-CS-INDV / Recruitment of IT INTERN                                                                                                                                                                                                                                                                                                | IDA / E1400 | Component 4 : National Coordination                                 | Post | Individual Consultant Selection | Limited - National     |  | 1,800.00   | 0.00 | Canceled     | 2025-03-03 |            | 2025-03-08 |            | 2025-03-29 |            | 2025-05-03 |            | 2025-10-30 |            |
| GM-CPCU-479578-CS-INDV / Recruitment of a TA for resource mobilization for the CPCU                                                                                                                                                                                                                                                              | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Individual Consultant Selection | Open - National        |  | 30,000.00  | 0.00 | Canceled     | 2025-03-31 | 2025-03-12 | 2025-05-19 |            | 2025-06-09 |            | 2025-07-14 |            | 2026-01-10 |            |
| GM-CPCU-483133-CS-INDV / LAND SECTOR ARCHIVE MANAGEMENT STRATEGY                                                                                                                                                                                                                                                                                 | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Individual Consultant Selection | Open - National        |  | 20,000.00  | 0.00 | Canceled     | 2025-04-14 | 2025-05-12 | 2025-06-02 |            | 2025-06-23 |            | 2025-07-28 |            | 2026-01-24 |            |
| GM-CPCU-483167-CS-CDS / Gender and Climate change considerations Action Plan for the councils (KMC&BAC)                                                                                                                                                                                                                                          | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Direct Selection                | Direct - National      |  | 30,000.00  | 0.00 | Completed    | 2025-04-30 | 2025-05-01 | 2025-05-10 | 2025-05-21 |            |            | 2025-07-14 | 2025-07-14 | 2026-01-10 | 2025-09-25 |
| GM-CPCU-493878-CS-CDS / Additional Database for Accounting software for the WACA CPCU                                                                                                                                                                                                                                                            | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Direct Selection                | Direct - National      |  | 7,500.00   | 0.00 | Completed    | 2025-06-23 | 2025-06-21 | 2025-07-03 | 2025-03-17 |            |            | 2025-09-06 | 2025-09-08 | 2026-03-05 | 2025-12-29 |
| GM-CPCU-501033-CS-INDV / Consultant for Proof-reading of the National Land Policy and its Implementation Plan                                                                                                                                                                                                                                    | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Individual Consultant Selection | Limited - National     |  | 8,000.00   | 0.00 | Completed    | 2025-07-31 | 2025-07-11 | 2025-08-05 | 2025-07-24 | 2025-08-26 | 2025-08-15 | 2025-09-30 | 2025-08-18 | 2026-03-29 | 2025-09-02 |
| GM-CPCU-530228-CS-INDV / RECRUITMENT OF AN INDIVIDUAL CONSULTANT FOR THE MID-TERM REVIEW (MTR) OF WACA RESP II - THE GAMBIA                                                                                                                                                                                                                      | IDA / E1400 | Component 4 : National Coordination                                 | Post | Individual Consultant Selection | Limited - National     |  | 50,000.00  | 0.00 | Signed       | 2026-01-18 | 2025-12-25 | 2026-01-23 | 2026-01-09 | 2026-02-13 | 2026-01-29 | 2026-03-20 | 2026-01-29 | 2026-09-16 |            |
| GM-CPCU-542437-CS-INDV / Development of a National Communications Policy                                                                                                                                                                                                                                                                         | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Individual Consultant Selection | Open - National        |  | 50,000.00  | 0.00 | Signed       | 2026-04-30 | 2026-04-08 | 2026-06-18 | 2026-06-09 | 2026-07-09 | 2026-07-01 | 2026-08-13 | 2026-07-07 | 2027-02-09 |            |
| GM-CPCU-541311-NC-DIR / Training of Children and Youth (Schools) on climate leadership, environmental innovation, and active ecosystem restoration.                                                                                                                                                                                              | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Direct Selection                | Direct - National      |  | 50,000.00  | 0.00 | Signed       | 2026-04-21 | 2026-04-20 | 2026-05-01 | 2026-06-17 |            |            | 2026-07-05 | 2026-06-22 | 2027-01-01 |            |
| GM-CPCU-547239-CS-CDS / Training on GIS/Spatial Analysis And Remote Sensing for Ministry of Lands Staff (Department of Physical Planning & Housing and Department of Lands & Survey/Training on GIS/Spatial Analysis And Remote Sensing for Ministry of Lands Staff (Department of Physical Planning & Housing and Department of Lands & Survey) | IDA / E1400 | Component 2: Strengthening the Policy and Institutional Framework   | Post | Direct Selection                | Direct - International |  | 50,000.00  | 0.00 | Completed    | 2026-04-22 | 2026-04-20 | 2026-05-02 | 2025-04-30 |            |            | 2026-07-06 | 2025-07-14 | 2027-01-02 | 2026-01-20 |
| GM-CPCU-567583-CS-CDS / Individual Consultant for RAP Verification and Review                                                                                                                                                                                                                                                                    | IDA / E1400 | Component 3: Strengthening National Physical and Social Investments | Post | Direct Selection                | Direct - National      |  | 5,000.00   | 0.00 | Under Review | 2026-08-24 | 2026-08-28 | 2026-09-09 |            |            |            | 2026-12-16 |            | 2027-09-23 |            |